

CRONOGRAMA DE EXECUÇÃO FÍSICO-FINANCEIRO

Objeto de Contratação	Descrição do lote	Valor global	%
<b>EXEC. SERV. RECAPEAMENT. E SINALIZ. RUAS B HORIZONTE, ARGÉLIA E TIRADENTES</b>	<b>Infraestrutura urbana e sinalização</b>	<b>R\$ 741.064,300</b>	<b>100</b>

Data Base	Regime Contratação	Encargos Sociais	BDI	Desoneração	Repasse	
<b>18/07/2024</b>	<b>Empreitada Preço Global</b>	<b>Hor: 115,54%   Mes: 71,46%</b>	<b>23,370%</b>	<b>NÃO</b>	<b>R\$ 550.000,000</b>	<b>74</b>

Boletins	Origem recursos	Contrapartida	
<b>CDHU 06/24; SINAPI 06/24; SIURB INFRA 01/24.</b>	<b>CONVÊNIO ESTADUAL</b>	<b>R\$ 191.064,300</b>	<b>26</b>

Endereço da Obra
<b>RUAS BELO HORIZONTE, ARGÉLIA e TIRADENTES - CABREÚVA - SP</b>

Linha	Item	Descritivo	Calendário										Totais		
			30 d	Parcela(R\$)	60 d	Valores(R\$)	90 d	Valores(R\$)	120 d	Valores(R\$)	150 d	Valores(R\$)		180 d	Valores(R\$)
<b>01</b>	<b>01.</b>	<b>SERVIÇOS INICIAIS</b>													<b>St R\$ 3524,1</b>
02	01.01	Placa em lona com impressão digital e estrutura em r	100%	3.524,100											R\$ 3.524,100
<b>03</b>	<b>02.</b>	<b>RECONSTRUÇÃO DA BASE</b>													<b>St R\$ 156740,27</b>
04	02.01	Demolição mecanizada de pavimento asfáltico, inclus					33%	13.683,850	33%	13.683,850	34%	14.098,510			R\$ 41.466,210
05	02.02	Base de bica corrida – fornecimento e execução.					33%	30.986,270	33%	30.986,270	34%	31.925,260			R\$ 93.897,800
06	02.03	Imprimação betuminosa impermeabilizante – forneci					33%	7.054,170	33%	7.054,170	34%	7.267,920			R\$ 21.376,260
<b>07</b>	<b>03.</b>	<b>FRESAGEM E RECAPEAMENTO</b>													<b>St R\$ 539212,32</b>
08	03.01	Fresagem de pavimento asfáltico com espessura até 5					33%	26.602,350	33%	26.602,350	34%	27.408,480			R\$ 80.613,180
09	03.02	Imprimação betuminosa ligante – fornecimento e exe					33%	16.431,820	33%	16.431,820	34%	16.929,760			R\$ 49.793,400
10	03.03	Camada de rolamento em concreto betuminoso usina					33%	134.905,890	33%	134.905,890	34%	138.993,960			R\$ 408.805,740
<b>11</b>	<b>04.</b>	<b>LEVANTAMENTO DE TAMPÃO</b>													<b>St R\$ 2343,33</b>
12	04.01	Levantamento de tampão de poço de visita – forneci									100%	2.343,330			R\$ 2.343,330
<b>13</b>	<b>05.</b>	<b>SARJETAS</b>													<b>St R\$ 2745,49</b>
14	05.01	Demolição mecanizada de sarjeta ou sarjetão, inclusi	33%	173,190	33%	173,190	34%	178,430							R\$ 524,810
15	05.02	Execução de sarjeta de concreto usinado, moldada in			33%	732,820	33%	732,820	34%	755,040					R\$ 2.220,680
<b>16</b>	<b>06.</b>	<b>SINALIZAÇÃO VIÁRIA</b>													<b>St R\$ 36498,79</b>
17	06.01	Placa para sinalização viária em chapa de aço, totalm										100%	7.139,280	R\$ 7.139,280	
18	06.02	Coluna simples (PP), diâmetro de 2 1/2' e comprime										100%	17.664,350	R\$ 17.664,350	
19	06.03	Sinalização horizontal em massa termoplástica à que										100%	11.695,160	R\$ 11.695,160	
<b>TOTAIS</b>			0%	3.697,290	0%	906,010	31%	230.575,600	31%	230.419,390	32,2%	238.967,220	5%	36.498,790	R\$ 741.064,300
<b>ACUMULADOS</b>			0%	3.697,290	1%	4.603,300	32%	235.178,900	63%	465.598,290	95%	704.565,510	100%	741.064,300	

Observações

CABREÚVA, 18 de julho de 2024

*Gustavo A. Zaninetti*  
Gustavo A Zaninetti  
Engenheiro Civil  
Seção de Projetos e Viabilização



Responsável Técnico

Nome : Gustavo A Zaninetti  
Cargo : Engenheiro civil – Matrícula 4168

*Antonio Carlos Mangini*  
Antonio Carlos Mangini (Jul 25, 2024 10:18 ADT)

Representante Tomador / Agente Promotor

Nome : ANTONIO CARLOS MANGINI  
Cargo : Prefeito Municipal de Cabreúva  
CPF/MF : 086.257.178 / 29











# 15 cff - RR BH ARGELIA TIRADENTES v3

Final Audit Report

2024-07-25

Created:	2024-07-25
By:	Suelen Santos (suelensantos.contratos@cabreuva.sp.gov.br)
Status:	Signed
Transaction ID:	CBJCHBCAABAAeTO8Quu_wToTuT9vP9GBsFnkURs1fIZ_

## "15 cff - RR BH ARGELIA TIRADENTES v3" History

-  Document created by Suelen Santos (suelensantos.contratos@cabreuva.sp.gov.br)  
2024-07-25 - 12:52:24 PM GMT
-  Document emailed to gustavozaninetti.obras@cabreuva.sp.gov.br for signature  
2024-07-25 - 12:53:05 PM GMT
-  Email viewed by gustavozaninetti.obras@cabreuva.sp.gov.br  
2024-07-25 - 1:08:41 PM GMT
-  Signer gustavozaninetti.obras@cabreuva.sp.gov.br entered name at signing as GUSTAVO ANDRÉ ZANINETTI  
2024-07-25 - 1:09:18 PM GMT
-  Document e-signed by GUSTAVO ANDRÉ ZANINETTI (gustavozaninetti.obras@cabreuva.sp.gov.br)  
Signature Date: 2024-07-25 - 1:09:20 PM GMT - Time Source: server
-  Document emailed to antoniomangini.gabinete@cabreuva.sp.gov.br for signature  
2024-07-25 - 1:09:21 PM GMT
-  Email viewed by antoniomangini.gabinete@cabreuva.sp.gov.br  
2024-07-25 - 1:11:36 PM GMT
-  Signer antoniomangini.gabinete@cabreuva.sp.gov.br entered name at signing as Antonio Carlos Mangini  
2024-07-25 - 1:18:32 PM GMT
-  Document e-signed by Antonio Carlos Mangini (antoniomangini.gabinete@cabreuva.sp.gov.br)  
Signature Date: 2024-07-25 - 1:18:34 PM GMT - Time Source: server
-  Agreement completed.  
2024-07-25 - 1:18:34 PM GMT