

CRONOGRAMA DE EXECUÇÃO FÍSICO-FINANCEIRO

Objeto de Contratação	Descrição do lote	Valor global	%
<b>EXECUÇÃO SERVIÇOS RECAPEAMENTO E SINALIZAÇÃO RUA EGITO</b>	<b>Infraestrutura urbana e sinalização</b>	<b>R\$ 263.289,330</b>	<b>100</b>

Data Base	Regime Contratação	Encargos Sociais	BDI	Desoneração	Repasso	%
25/07/2024	Empreitada Preço Global	Hor: 115,54%   Mes: 71,46%	23,370%	NÃO	R\$ 250.000,000	95

Boletins	Origem recursos	Contrapartida	%
CDHU 06/24; SINAPI 06/24; SIURB INFRA 01/24.	CONVÊNIO ESTADUAL	R\$ 13.289,330	5

Endereço da Obra
RUA EGITO - CABREÚVA - SP

Linha	Item	Descrição	Calendário											Totais	
			30 d	Parcela(R\$)	60 d	Valores(R\$)	90 d	Valores(R\$)	120 d	Valores(R\$)	150 d	Valores(R\$)	180 d		Valores(R\$)
01	01.	<b>SERVIÇOS INICIAIS</b>													St R\$ 1649,18
02	01.01	Placa em lona com impressão digital e estrutura em	100%	1.409,640											R\$ 1.409,640
03	01.02	Levantamento planimétrico de área pavimentada par	100%	239,540											R\$ 239,540
04	02.	<b>RECONSTRUÇÃO DA BASE</b>													St R\$ 151075,81
05	02.01	Demolição (levantamento) mecanizada de pavimen					50%	18.465,800	50%	18.465,790					R\$ 36.931,590
06	02.02	Abertura de caixa até 25 cm, inclui escavação, compa					50%	15.992,230	50%	15.992,230					R\$ 31.984,460
07	02.03	Base de brita graduada - fornecimento e execução.					50%	31.560,570	50%	31.560,570					R\$ 63.121,140
08	02.04	Imprimação betuminosa impermeabilizante - fornec								100%	19.038,620				R\$ 19.038,620
09	03.	<b>RECAPEAMENTO</b>													St R\$ 88787,03
10	03.01	Imprimação betuminosa ligante - fornecimento e ex								100%	9.592,210				R\$ 9.592,210
11	03.02	Camada de rolamento em concreto betuminoso usin								100%	79.194,820				R\$ 79.194,820
12	04.	<b>LEVANTAMENTO DE TAMPÃO</b>													St R\$ 213,03
13	04.01	Levantamento de tampão de poço de visita - forneci								100%	213,030				R\$ 213,030
14	05.	<b>REFORMA DE BOCA DE LOBO</b>													St R\$ 12740,28
15	05.01	Boca de lobo simples tipo PMSP com tampa de concr	50%	6.370,140	50%	6.370,140									R\$ 12.740,280
16	06.	<b>SINALIZAÇÃO VIÁRIA</b>													St R\$ 8824
17	06.01	Placa para sinalização viária em chapa de aço, totalm										100%	1.537,060	R\$ 1.537,060	
18	06.02	Coluna simples (PP), diâmetro de 2 1/2' e comprime										100%	4.817,550	R\$ 4.817,550	
19	06.03	Sinalização horizontal em massa termoplástica à que										100%	2.469,390	R\$ 2.469,390	
<b>TOTAIS</b>			3%	8.019,320	2%	6.370,140	25%	66.018,600	66%	173844,240	0,1%	213,030	3%	8.824,000	R\$ 263.289,330
<b>ACUMULADOS</b>			3%	8.019,320	5%	14.389,460	31%	80.408,060	97%	254252,300	97%	254465,330	100%	263289,330	

Observações

CABREÚVA, 25 de julho de 2024

*Gustavo André Zaninetti*  
**Gustavo André Zaninetti**  
Engenheiro Civil  
Seção de Projetos e Viabilização



Documento assinado eletronicamente  
Prefeitura de Cabreúva/SP  
CPF: 46.854.432/0001-55  
Data: 25/07/2024 14:45:55

Responsável Técnico

Nome :

Gustavo A Zaninetti

Cargo :

Engenheiro civil - Matrícula 4168

CPF/MF : 171.181.988 / 38

*Antonio Carlos Mangini*  
**Antonio Carlos Mangini** (Aug 30, 2024 14:45 ADT)

Representante Tomador / Agente Promotor

Nome :

ANTONIO CARLOS MANGINI

Cargo :

Prefeito Municipal de Cabreúva

CPF/MF : 086.257.178 / 29





# 15 cff - R EGITO v2

Final Audit Report

2024-08-30

Created:	2024-08-30
By:	Nathallye Rosa (nathallyerosa.obras@cabreuva.sp.gov.br)
Status:	Signed
Transaction ID:	CBJCHBCAABAAypWcnKrKbpAFRcLBLLNomAhPIPhJzeLb

## "15 cff - R EGITO v2" History

-  Document created by Nathallye Rosa (nathallyerosa.obras@cabreuva.sp.gov.br)  
2024-08-30 - 5:13:44 PM GMT
-  Document emailed to gustavozaninetti.obras@cabreuva.sp.gov.br for signature  
2024-08-30 - 5:14:19 PM GMT
-  Email viewed by gustavozaninetti.obras@cabreuva.sp.gov.br  
2024-08-30 - 5:43:53 PM GMT
-  Signer gustavozaninetti.obras@cabreuva.sp.gov.br entered name at signing as GUSTAVO ANDRE ZANINETTI  
2024-08-30 - 5:44:36 PM GMT
-  Document e-signed by GUSTAVO ANDRE ZANINETTI (gustavozaninetti.obras@cabreuva.sp.gov.br)  
Signature Date: 2024-08-30 - 5:44:38 PM GMT - Time Source: server
-  Document emailed to antoniomangini.gabinete@cabreuva.sp.gov.br for signature  
2024-08-30 - 5:44:40 PM GMT
-  Email viewed by antoniomangini.gabinete@cabreuva.sp.gov.br  
2024-08-30 - 5:45:10 PM GMT
-  Signer antoniomangini.gabinete@cabreuva.sp.gov.br entered name at signing as Antonio Carlos Mangini  
2024-08-30 - 5:45:45 PM GMT
-  Document e-signed by Antonio Carlos Mangini (antoniomangini.gabinete@cabreuva.sp.gov.br)  
Signature Date: 2024-08-30 - 5:45:47 PM GMT - Time Source: server
-  Agreement completed.  
2024-08-30 - 5:45:47 PM GMT